



**MILLENNIUM CHALLENGE ACCOUNT – ARMENIA PROGRAM
RURAL ROADS REHABILITATION PROJECT**

ENVIRONMENTAL MANAGEMENT PLAN

FOR REHABILITATION OF

BAMBAKASHAT-JRASHEN-NOR ARTAGES ROAD

SECTION

KM 2+206 - KM 7+810

YEREVAN 2007

TABLE OF CONTENTS

| | | |
|----------|---|-----------|
| 1 | Executive summary | 1 |
| 2 | Introduction..... | 2 |
| 3 | Project description | 3 |
| 3.1 | Description of the existing road..... | 3 |
| 3.2 | Description of the proposed rehabilitation works..... | 4 |
| 4 | Description of existing conditions..... | 5 |
| 5 | Environmental and social impacts..... | 6 |
| 6 | Mitigation measures | 8 |
| 7 | Environmental management..... | 9 |
| 7.1 | Institutional Responsibilities..... | 9 |
| 7.2 | Reporting Format and Schedule | 10 |
| 7.3 | Budget..... | 10 |
| 8 | Environmentally sound clauses for civil works contracts..... | 10 |
| | Annex A. Mitigation Measures..... | 12 |
| | Annex B. Monitoring Plan | 17 |
| | Annex C. Assessment forms 1 and 2 for the total section..... | 20 |
| | Annex D. Sample environmentally and socially sound clauses for civil works contracts | 23 |
| | Annex E. Accident Report Form..... | 24 |
| | Annex F. Scheduling And Reporting Form | 25 |

1 Executive summary

This Environmental Management Plan has been developed for the road Bambakashat-Jrashen-Nor Artages km 2+206 - km 7+810 designed under the MCA Armenia RRR project. The road rehabilitation includes mainly pavement rehabilitation and a minor rehabilitation of culverts, drainage and sidewalks.

Negative environmental impacts might be caused both during implementation of rehabilitation works and further operation and maintenance of the road. The impacts during the implementation period are expected to be mainly caused by cutting of vegetation, earth borrow and quarry pits, spoils and garbage removal, removal of old asphalt on some small sections and the risk for pollution of water. During operation the negative environmental impact will be less apparent, but increased speed might lead to increase in number of traffic accidents and endanger people and

animals crossing the road. The positive environmental impacts are e.g. reduced dust and noise pollution.

The social and economic impact of the road rehabilitation is mostly positive due to better and faster access to markets, jobs, and social infrastructure and to possible increase in property values along the rehabilitated road. Furthermore, no land acquisition will occur while rehabilitating the given road sections.

Required measures to mitigate the negative impacts for various stages of rehabilitation and operation are described below.

- For the design phase:
Design for Bambakashat-Jrashen-Nor Artages road was carried out by SWECO and Dorproject Institute and was completed in 2007 Design documents includes some clauses reflecting climate conditions, relief, soil types, hydrology, vegetation as well as requirements to obtain necessary permits from the Ministry of Nature Protection. Design Consultant is obliged to follow relevant environmental and social Armenian legislation as well as MCC and WB appropriate guidelines and policies as is stated in the Compact. Design Consultant is also obliged to identify the quarries and appropriate sites for waste disposal and obtain all necessary agreements from relevant state authorities before the construction works are tendered out.
- For the construction phase:
In general, the Construction Contractor should follow the measures described in the EMP, such as for instance: dust and noise from the Construction site should be minimized especially close to residential areas. The Construction Contractor will also review the sites identified by the Design Consultant and agreed with relevant state and local authorities for the quarries and waste disposal, choose and use the most convenient quarries and waste disposal sites.
- For the operation phase:
The drainage system should be periodically maintained to ensure proper drainage in order to prevent flooding and damages caused by water in the road structure and frost heave.

A list of measures required by the Environmental Management Plan (EMP), which focus on the Construction and Operation phases is developed and attached as Annex A.

2 Introduction

The Government of Armenia has received a grant from the Government of the United States of America through the Millennium Challenge Corporation to support a five-year Program approximating USD 236 million and intends to apply part of the proceeds of this grant to fund a reconstruction and repair up to 943 km of rural road network out of which 321 km are republican and 622 km are local roads including 19 bridges with total cost equal to USD 67.1 million. The mentioned 943 km of rural roads cover more than a third of Armenia's proposed "Lifeline Road Network" (LLN). After completion LLN will ensure that every rural community in the country has access to the main road network, and thus to markets, services, and social infrastructure.

All rehabilitation works envisaged under the Rural Roads Rehabilitation Project will be undertaken on existing alignments and will include pavement rehabilitation, improvement of bridges, drainage

MCA-Armenia Program

Environmental Management Plan:

Rehabilitation of Bambakashat-Jrashen-Nor Artages 2

facilities and road safety features resulting in stable and safe roads with the minimum service term of 20 years.

Some roads included in the LLN were recently rehabilitated through the RA budget allocations and Lincy Foundation funds. Besides, for some other sections design works were conducted under the Lincy Foundation funding, but due to further unavailability of the Lincy funding some of the designed road segments were not rehabilitated.

3 Project description

3.1 Description of the existing road

The proposed project in total covers a 5.6 kilometre section of road Bambakashat-Jrashen-Nor Artages in Armavir Marz and Armavir district.

The location of Bambakashat-Jrashen-Nor Artages road to be rehabilitated as well as communities linked to that road is shown on the map below.



The road goes mainly over farmland where the alignment is very good and through four villages. The alignment is also rather good in the villages. The carriageway width varies between 6 meter and 16 meter and the shoulders on the rural sections are 0.75 m to 1.5 m.

The road is the shortest connection between the two villages Nor Artages and Hoktember

Average yearly daily traffic intensity is about 380 v/d.

MCA-Armenia Program

Environmental Management Plan:

Rehabilitation of Bambakashat-Jrashen-Nor Artages 3

Road pavement is in poor condition. Shoulders and slopes are deteriorated in several places. Side ditches are filled with soil, here and there rain water and snow water flow through the shoulder and pavement. In some sections, shoulders are low and not strengthened or the cross-sectional slope does not meet standard requirements.

Traffic regulation and safety elements are also in very poor condition. Many traffic signs and road markings are missing.

There are some longitudinal, transversal and alligator cracks, potholes, edge breaks. The average IRI value for the link is 12.1 which indicate a bad surface, which also was found during the reconnaissance trip. The road base is in good condition as very few minor depressions could be detected.

Core samples have been taken from 5 sections for study. The table below presents the results of core sample tests:

| Borehole N | Location of borehole km+ | a/c, cm | crushed stone, cm | gravel, cm | soil, cm | rock, cm | Borehole depth cm | Notes |
|------------|--------------------------|---------|-------------------|------------|----------|----------|-------------------|--------|
| B-1 | 0+150 | 10 | - | 12 | 10 | - | 32 | 10e IV |
| B-2 | 1+650 | 10 | - | 15 | 10 | - | 35 | 10e IV |
| B-3 | 3+600 | 12 | - | 25 | 10 | - | 47 | 10e IV |
| B-4 | 5+600 | 15 | - | 25 | 15 | - | 55 | 10e IV |
| B-5 | 7+550 | 17 | - | 20 | 16 | - | 53 | 10e IV |

3.2 Description of the proposed rehabilitation works

Design works were accomplished by SWECO and Dorproject Institute in compliance with the existing design norms and typical drawings. The road alignment will not be changed as a result of rehabilitation. The main technical parameters applied for design are the followings:

- Subgrade width 9-24 m
- Carriageway width 7.2 – 8.0 m in village at km 2.20 – 3.80
- Carriageway width 6.0 m and shoulders 0.0 – 0.5 m at km 3.80 – 4.80
- Carriageway width 6.0 – 8.0 m in village at km 4.80 – 5.85
- Carriageway width 6.0.m and shoulders 0.0 – 0.7 m at km 5.85 – 7.00
- Carriageway width 6.0 – 11.0 m in village at km 7.00 – 7.81
- Width of shoulders 0.0-0-7 m

The following types of activities will be implemented during the rehabilitation works within the scope of the assignment:

- Road bed rehabilitation (cleaning, filling, cutting, etc.);
- Drainage system rehabilitation (drainage systems rehabilitation or repair, side ditches cleaning);
- Road pavement rehabilitation (potholes patching, levelling course, one layer asphalt-concrete);
- Shoulders filling and levelling;

MCA-Armenia Program

Environmental Management Plan:

Rehabilitation of Bambakashat-Jrashen-Nor Artages 4

- Artificial structures rehabilitation;
- Measures for Road Safety improvement.
- Rehabilitation of sidewalks.

The estimated ERR for the project road is 21.7 %. Estimated duration for the road sections rehabilitation is around 10 months during two construction seasons in 2008 and 2009.

The estimated cost for implementing mitigation measures is included in Table presented in the Annex A. The amount proposed by the Construction Contractor for implementing those mitigation measures should be included in the bid and be not less than 1.5% of the total contract amount.

4 Description of existing conditions

Climate

The studied road section belongs to the hot climatic zone 860-865 m in altitude. The summer is hot and dry and the winter is cold and windless Annual average air temperature is 14.4⁰C. Average temperature in the coldest month is – 4.7 ⁰ C. Average temperature in the warmest month is 25.6 ⁰ C. Passage of temperature through 0⁰ occurs in February and December. The absolute maximum temperature in summer reached 41 ⁰ C, and the minimum one in winter - 31 ⁰ C.

The region belongs to dry zone in terms of the quantity of atmospheric precipitates. The annual precipitation is 251 mm. The maximum water content in snow is 92 mm. The snow blanket is formed in December and starts melting in February. Number of days with snow blanket is 37

The rated height of snow blanket with 5% provision is 36 cm. Number of snow-stormy days is 0. The maximum depth of soil freezing is 70 cm.

Relief and Geomorphology.

The designed road section begins from the village of Hoktember in Armavir region and ends in Nor Artages in Armavir.

The terrain is flat with altitude marks of 870-900 m. The relief of the studied section is an accumulative one, represented by limno-alluvial deposits.

The relief forms are represented by the old bed of the Araks river and buried terraces not explicit on the surface The outflow of surface water is ensured by r/c culverts towards the Akhurian river.

Engineering-geological conditions

Sandy clay rocks of deposit complex, including boulders, gravel, sandy clay, loamy sand participate in the geological structure of the terrain.

Hydro-geological conditions

There is widespread water of unclassified complex of lacustrine-fluvial sediments of quaternary age with artesian aquifers.

MCA-Armenia Program

Environmental Management Plan:

Rehabilitation of Bambakashat-Jrashen-Nor Artages 5

Seismicity

According to seismic map of the territory of Armenia, the region of the studied road section at to the III zone with seismic factor of IX and higher.

Hydrology

The section belongs to landscape-hydrological zone of the Akhurian and Hrazdan rivers. The average water flow is 5 l/sec. per 1 km². No mudflows occur on the section.

Biodiversity

There are no forests or trees along these road sections. The flora is desert and semi-desert one represented by yarrow desert. No protected areas are located in the rehabilitation area.

Soil and land use

There are farmlands along the road. The soil is desert one, represented by alluvial meadow soil being irrigated since ancient times.

No land taking is envisaged for this project.

Gravel-sand ground to be used for filling should be taken 5 km from the designed road. The extra soil should be transported to a dumping place 5 km away in average. Before commencement of the construction, the Contractor must obtain permission from the local authorities and appropriate departments of the Ministry of Nature Protection for exploitation of ores and use of dumping places included in the design documents.

Annual Average Daily Traffic

Based on traffic counts conducted in November - December 2006 as well as on existing and forecasted GDP growth the future traffic on the road has been calculated.

Calculated AADT for 2026 is about 1 500 v/d.

(Source: Revised Traffic Study Report dated 6th of February 2007, SWECO Intl).

5 Environmental and social impacts

There are no new construction works under the project: only rehabilitation works on existing pavements are to be carried out. Due to its rehabilitation nature the project is not likely to cause any major negative environmental and/or social impact on the environment. The road sections are surveyed and the assessment forms 1 and 2 are presented in Annex C.

Possible negative impacts are related to the construction works and hence are expected to be localized and short-term. As a result of timely and proper implementation of this Environmental Management Plan with appropriate mitigation measures all these potential negative impacts can

be prevented and minimized. Based on the preliminary assessment, these impacts mostly would be limited to:

- **Disposal of excavated materials and construction wastes.** Demolition debris will be generated during the construction works on road sections;
- **Degradation of landscapes and soil erosion.** Soil erosion may occur as a result of the removal of plants and earth cover during the restoration of ditches and slopes along the road as well as in earth borrow sites. The proposed road crosses some minor streams which are deemed not to be affected in the short term when there are some concrete repairs of culverts. In the long term there are no envisaged impacts, since there is no regime change by the design documents. The impacts on vegetative cover will be short-term, localized, and associated with rehabilitation works;
- **Pollution by construction run-off.** Negative impacts of fuel and oils to ground and surface water, soil are expected to be temporary and of minor significance;
- **Noise and vibration disturbances during construction and temporary air pollution (dust)** related to the transportation of construction materials and truck traffic. These impacts will occur during the construction and rehabilitation works, but will be only short-term and affect different people at different times. Effects include dust from construction activities, noise during trench excavation, possible effect of vibration caused by operation of heavy machinery, increased traffic in some sections of roads, etc;
- **Air pollution from improper maintenance of equipment.** Dust and the bitumen smoke arising from road construction work will have negative impact on the ambient air quality, and it is necessary to take effective protective measures to minimize the negative impact, especially in settlements. However, no major pollution is expected as long as proper construction/equipment functioning practices are applied;
- **Traffic disruption during construction activities.** These impacts will occur during the rehabilitation works, but will be short-term and related to the transport of different raw/construction materials to work sites;
- **Safety hazards from construction activities and during operation.** The rehabilitated road will result in higher speed when the road is in operation after the rehabilitation. The design includes the repair of damaged guard rails as well as the installation of new guard rails on sections deemed hazardous. No major hazards are expected during the construction of the proposed project elements, as long as proper construction practices and safety procedures are applied.

In contrast to the given potential negative impacts, the project can potentially lead to positive social outcomes. There are three communities located on the road segment to be rehabilitated. . Total number of permanent residents in the villages is over 11 200 including over 5 700 women will benefit directly or indirectly from the rehabilitation of the above-mentioned road segments..

The proposed road rehabilitations will promote the local areas' sustainable economic development. The rehabilitated road will also result in lower Vehicle Operating Costs (VOC), which also will have a positive effect on the private economy of car owners.

MCA-Armenia Program

Environmental Management Plan:

Rehabilitation of Bambakashat-Jrashen-Nor Artages 7

No land acquisition for detours during construction time and for re-alignment is foreseen and no resettlement will be necessary.

In sum, the proposed road rehabilitation will reduce transportation costs and improve the accessibility of social and economic services for more than 11 200 people residing in the three communities.

6 Mitigation measures

- Obtain permits from the Ministry of Nature Protection and as needed from other state/regional authorities for the opening and/or use of quarries;
- When opening new quarries or borrow pits, remove and store the topsoil for use in the restoration of the quarry or borrow pit sites after completion of the construction.
- Obtain permits from the relevant local/regional authorities for disposal of excavated materials and construction wastes;
- Provide for zones of preliminary accumulation of wastes that will cause no damage to the vegetation cover and other components of the environment;
- Strengthen steep slopes with vegetation, grass and plants or gabions. In streams special silt fences should be used to prevent eroded material to spread downstream.
- Transport and disposal of construction concrete rubbles, debris and spoils in approved paths and landfills/dump sites;
- The traffic management plan should be developed and approved to ensure smooth traffic flow and safety both for workers and the passing traffic;
- Use closed/covered trucks for transportation of raw/construction materials and debris;
- Clean the surrounding area from dust by water sprinkling, removal of excess materials and cleaning of sites upon completion of activities;
- Noise from the work site should be minimized especially close to residential areas, near schools, etc through establishment of work time schedule (e.g. works could be conducted at daylight, working in peak hour could be avoided etc.). The vehicles should be regularly checked and equipped with effective exhaust mufflers
- Workers on the road should have and use safety equipment. In some cases appropriate guidance could be given to the workers in charge for handling oil, chemicals, etc.
- Arrange necessary measures for passer-by safety, all means of transportation safety (establish protection zones, by-pass these areas during transportation and other). Relevant safety elements such as metal guardrails, road signs and delineators, pavement markings, barricades and beams, warning lights should be installed. In some cases a flagman or traffic control supervisor should be engaged.
- Restoration to quasi-original conditions of landscape after completion of construction and rehabilitation works;
- Cease the works as soon as historical and/or cultural monuments are unexpectedly found during earthworks and provide relevant information to the State Agency for Historical and Cultural Monuments Protection;

- Conduct on-going public consultations in coordination with ARD, MCA-Armenia, and the ESAOC on the road rehabilitation activities.
- During the operation phase the drainage system should be periodically maintained to ensure proper drainage in order to prevent flooding and damages caused by water in the road structure and frost heave;
- The design includes the repair of damaged guard rails as well as installation of new guard rails on sections deemed hazardous. During the road operation stage the police should conduct inspections and unannounced speed checks.

7 Environmental management

7.1 Institutional Responsibilities

Institutional responsibility for implementation of the proposed mitigation measures will be shared among the following agencies:

- **Executing agencies** responsible for executing the measure. For this specific assignment the executing agency during the design phase (Consortium of SWECO International and Dorproject institute) shall ensure that all necessary agreements and permits (e.g. EIA conclusion, permits for water use and discharge and for the disposal of excavated materials, wastes, and demolition debris) are obtained from relevant state and local authorities before the construction works are tendered out. Executing agencies during construction phase (Construction contractors) shall take the responsibility for physical implementation of mitigation measures provided under the EMP, as well as for obtaining all construction activities related permits and agreements (e.g. agreement with Historic and Cultural Monuments Protection Agency if any new historical/ cultural/ archaeological monument or artefacts are unexpectedly found during civil works) in accordance with the MCC Environmental Guidelines and Armenian relevant environmental and social legislation.
- **Supervising agencies** responsible for supervising the executing agencies to ensure that they execute the mitigation measures as planned. The Armenian Roads Directorate SNCO (ARD) will be responsible for supervising the timely, proper and reliable implementation of works and measures in as provided by the EMP. ARD will also ensure that all necessary agreements and permits are obtained by appropriate contractors from relevant state and local authorities before the construction works are tendered out. The MCA-Armenia may request to check if such permits are issued and are valid (e.g., not expired) as well as if the EMP mitigation and monitoring aspects are implemented on the ground during the construction phases according to the MCC Environmental Guidelines and Armenian relevant environmental and social legislation.
- **Monitoring agencies** in charge of monitoring the extent of implementation and the effectiveness of the mitigation measures and of adjusting the program if needed. Monitoring agencies will be responsible for covering all measures requiring some sort of monitoring by ARD, MCA-Armenia and its key partners for this project, in particular the Ministry of Nature Protection and its affiliated agencies (State Environmental Inspectorate etc.), Ministry of Health (State Hygienic Anti-Epidemiologic Inspectorate), and if relevant the Ministry of Culture (Historic and Cultural Monuments Protection Agency). During

operation, traffic police should monitor speeds on the roads, in accordance with their normal duties and responsibilities.

Besides the mentioned agencies the Environmental and Social Assessment and Oversight Consultant (ESAOC) hired by MCA-Armenia will oversee the environmental and social aspects of all activities implemented under RRRP in order to ensure that environmental and social analysis, EIAs, EMPs, other relevant surveys and assessments are implemented properly by the responsible consultants and other implementers in accordance with their respective terms of reference for the duration of the Compact.

A specific EMP for the rehabilitation of these sections including potential negative impacts, proposed mitigation measures, responsible institutions and timing is presented in the table in Annex A.

7.2 Reporting Format and Schedule

The construction contractor will be responsible for reporting to ARD on the implementation of the mitigation measures included in Annex A. A sample scheduling and reporting form has been included in Annex F for the contractors use in planning and documenting the implementation of the mitigation and monitoring plans on a quarterly basis.

7.3 Budget

The budget for civil works contracts includes costs allocated for implementation of environmental and social mitigation measures, since appropriate mitigation measures to be fulfilled by the construction contractor is include in the Table presented in Annex A. The MCA-Armenia will hire supervisor responsible for daily supervision over the implementation of civil works. Besides, ARD appropriate engineer and environmental specialist will conduct periodical visits to construction sites to ensure proper implementation of works and relevant mitigation measures.

8 Environmentally sound clauses for civil works contracts

Most construction phase impacts will be possible to mitigate by including appropriate clauses into the civil works contracts. These clauses should cover at least the following issues:

- Compliance with general national environmental guidelines;
- Compliance with MCC's Environmental Guidelines and Gender Policy¹; as well as with the World Bank Operational Policy on Involuntary Resettlement² (WB OP 4.12), if relevant.
- Adequate disposal of construction and excavation wastes;
- Location of construction camps;
- Restoration of the quasi-original conditions of landscape in construction sites after works completion, including the removal and storage of top soil before using materials from quarries and borrow pits for use in the restoration;

¹ MCC's Environmental Guidelines and Gender Policy: <http://www.mcc.gov>

² World Bank Operational Policy on Involuntary Resettlement OP 4.12:

<http://web.worldbank.org/WBSITE/EXTERNAL/PROJECTS/EXTPOLICIES/EXTOPMANUAL/0,,contentMDK:20064610~pagePK:64141683~piPK:64141620~theSitePK:502184,00.html>

- Occupational safety and health (Consultants and contractors working on the program will be required to adhere to all applicable laws and regulations controlling workplace health and safety), etc.

Sample clauses applicable to identified impacts and mitigation measures to be included in the civil works contracts are presented in the Annex D.

Annex A. Mitigation Measures

| POTENTIAL NEGATIVE IMPACT | ENVIRONMENTAL AND SOCIAL MITIGATION OR MONITORING MEASURES | EXECUTING AGENCY | SUPERVISING AGENCY | COST ESTIMATES | TIMING |
|---|--|-------------------------|--------------------|--|---|
| Possible production of construction debris/spoils. | Obtain agreement/permit from the MNP and other relevant state authorities for opening and/or use of quarries. | Design Institute | ARD | Minimal | During design phase, before starting the bidding for construction |
| | Obtain agreement/permit from the relevant Regional Authorities for construction and disposal operations. | | | Minimal | |
| Pollution of water and soil as a result of improper disposal of excavated materials and construction wastes, or poor location of work camps | Storm-water facilities should be designed so as to avoid pollution of sensitive groundwater aquifers and surface waters | Design Institute | ARD | N/A | During design works |
| | Provide for zones of preliminary accumulation of wastes that will cause no damage to the vegetation cover and other components of the environment. Consult with local authorities. | Construction Contractor | Supervisor | Minimal, included in the 1.5% | After obtaining of agreement/ permit, during construction works |
| | Removed old asphalt should be tested for aromatic and toxic poly-aromatic hydrocarbons before reuse or stored. Alternatively it should be treated as hazardous waste | Construction Contractor | Supervisor | Depends on frequency of analysis and the list of parameters to be determined. In general, the cost for analysing one sample of soil/asphalt on oil, aromatic and poly-aromatic compounds is approximately 250 USD. | During construction works |

MCA-Armenia Program

Environmental Management Plan:

Rehabilitation of Bambakashat-Jrashen-Nor Artages 12

| POTENTIAL NEGATIVE IMPACT | ENVIRONMENTAL AND SOCIAL MITIGATION OR MONITORING MEASURES | EXECUTING AGENCY | SUPERVISING AGENCY | COST ESTIMATES | TIMING |
|--|---|-------------------------|--------------------|--|--|
| | Arrange transport and disposal of wastes according to the established procedure and in the approved dump sites designated for the specific purpose. | Construction Contractor | Supervisor | Minimal extra cost outside normal contract | After obtaining of permit, during construction works |
| | Identify suitable sites for work camps to minimize impacts on soil or water pollution. Specify appropriate operating rules for the camps, including safe handling of petroleum based products including bitumen, control of access, adequate drainage, and rehabilitation after construction. Consult with local authorities. | Construction Contractor | Supervisor | Minimal extra cost outside normal contract | During construction works |
| Temporary air pollution (dust) related to the transportation of construction materials and truck traffic | Develop the traffic management plan to ensure smooth traffic flow and safety both for workers and the passing traffic | Design Institute | ARD | Part of the regular contract with the Contractor | During design works |
| | Use closed/covered trucks for transportation of construction materials and wastes. Wash truck tires as appropriate to control tracking mud and dust onto paved roads. | Construction Contractor | Supervisor | Minimal, included in the 1.5% | During construction works |
| | Clean the surrounding area from dust by water sprinkling, removal of excess materials and cleaning of sites upon completion of activities | Construction Contractor | Supervisor | Minimal, included in the 1.5% | During construction works |
| | Workers dealing with hazardous materials or exposed to dust should be provided with necessary protection gear, and should follow applicable regulations and procedures as established by Government authorities. | Construction Contractor | Supervisor | Minimal, included in the 1.5% | During construction works |

MCA-Armenia Program

Environmental Management Plan:

| POTENTIAL NEGATIVE IMPACT | ENVIRONMENTAL AND SOCIAL MITIGATION OR MONITORING MEASURES | EXECUTING AGENCY | SUPERVISING AGENCY | COST ESTIMATES | TIMING |
|---|---|-------------------------|--------------------|--|---------------------------|
| Noise and vibration disturbances | Terminate the works at the established time (e.g. work in daylight time), and avoid increase of noise and number of peak hours. Consult with local authorities | Construction Contractor | Supervisor | Minimal | During construction works |
| | Regular checking of vehicles conditions | Construction Contractor | Supervisor | Minimal | During construction works |
| | Workers in the vicinity of sources of high noise should wear necessary protection gear, | Construction Contractor | Supervisor | Part of the regular contract with Contractor | During construction works |
| Impacts on safety | Workers on the road should have and use safety equipment. In some cases appropriate guidance could be given to the workers in charge for handling oil, chemicals, etc. | Construction Contractor | Supervisor | Part of the regular contract with Contractor | During construction works |
| | Arrange necessary preservation measures for passer-by safety, all means of transportation safety (establish protection zones, by-pass these areas during transportation and other). | Construction Contractor | Supervisor | See Traffic management plan | During construction works |
| | Relevant safety elements such as metal guardrails, road signs and delineators, pavement markings, barricades and beams, warning lights should be installed. In some cases a flagman or traffic control supervisor should be engaged | Construction Contractor | Supervisor | Part of the regular contract with Contractor | During construction works |
| Impacts on historic-cultural monuments or artefacts | Cease the works as soon as historical and cultural monuments or artefacts are | Construction Contractor | Supervisor, ARD | Could be very expensive if the work | During construction |

MCA-Armenia Program

Environmental Management Plan:

| POTENTIAL NEGATIVE IMPACT | ENVIRONMENTAL AND SOCIAL MITIGATION OR MONITORING MEASURES | EXECUTING AGENCY | SUPERVISING AGENCY | COST ESTIMATES | TIMING |
|--|--|-------------------------|--------------------|---|-------------------------------------|
| | encountered and immediately provide relevant information to the State Agency for Historical and Cultural Monuments Protection | | | has to be stopped | works |
| Landscape degradation and soil erosion | Arable land should not be used as earth borrowing. If unavoidable the topsoil (ca 30 cm) should be removed, kept and refilled after construction is over | Construction Contractor | Supervisor | Minimal. As a normal part of a contract is included in the 1.5% | During and after construction works |
| | Develop measures to strengthen the steep slopes with vegetation, grass and plants or gabions | Design Institute | ARD | Minimal, included in the design costs | During design works |
| | Develop efficient methods for disposal or backfilling of extracted soils | Design Institute | ARD | Part of the specifications to be followed by the Contractor | During design works |
| | Dump excavated soils and substances only within the areas designated for that purpose. Consult with local authorities. | Construction Contractor | Supervisor | Minimal. Normal part of a contract | During construction works |
| | Restoration to quasi-original conditions of landscape after completion of rehabilitation works and after use of quarries; restore the vegetation cover | Construction Contractor | Supervisor | Included in the 1.5% | During and after construction works |
| | Consider and use plant species characteristic for the landscape in the course of restoration of the vegetation cover | Construction | Supervisor | Included in the 1.5% | During and after construction works |

MCA-Armenia Program

Environmental Management Plan:

| POTENTIAL NEGATIVE IMPACT | ENVIRONMENTAL AND SOCIAL MITIGATION OR MONITORING MEASURES | EXECUTING AGENCY | SUPERVISING AGENCY | COST ESTIMATES | TIMING |
|---|--|------------------------|--------------------|--|--|
| Insufficient maintenance of the drainage system | Contracts to assign responsibility for drainage maintenance after road commissioning | Maintenance Contractor | ARD | Included in routine maintenance budget | Periodic maintenance schedule during operation |
| Damage to or theft of road safety furniture | Checks on road safety provisions | Maintenance Contractor | ARD | Included in routine maintenance budget | Periodic maintenance schedule during operation |

MCA-Armenia Program

Environmental Management Plan:

Annex B. Monitoring Plan

| Phase | What parameter is to be monitored? | Where is the parameter to be monitored? | How is the parameter to be monitored?/ type of monitoring equipment | When is the parameter to be monitored? (frequency of measurement or continuous) | Cost | Monitoring Agency |
|---------------------|---|---|---|---|--------------------------------------|-------------------------------|
| Design | Traffic safety | At the design consultant | Design and traffic parameters | During the design | Minimal additional design cost | ARD |
| | Accessibility | At the design consultant | Design and traffic parameters | During the design | Minimal additional design cost | ARD |
| | Material borrows and dumps | At the design consultant | Permits from responsible authorities | During the design | Minimal additional design cost | ARD |
| Construction | Soil erosion | In new cutting areas and slopes | Inspections at site and soils mechanical information | During and after construction work | Minimal additional construction cost | Ministry of Nature Protection |
| | Water pollution | In water bodies mainly at bridge rehabilitation sites | Inspection and analyze of water samples | Before the construction starts and during construction | ~200\$/sample | Ministry of Nature Protection |
| | Ground water pollution (water and soil quality (suspended solids, oils, pH value,)) | In wells close to working site. | Laboratory analysis | Before the construction starts and during construction and during operation | ~200\$/sample | Ministry of Nature Protection |
| | Air pollution/dust | At working site | Inspection | During earth and asphalt work. Every 2 months; | Minimal additional construction | Ministry of Nature Protection |

MCA-Armenia Program

Environmental Management Plan:

Rehabilitation of Bambakashat-Jrashen-Nor Artages 17

| Phase | What parameter is to be monitored? | Where is the parameter to be monitored? | How is the parameter to be monitored?/ type of monitoring equipment | When is the parameter to be monitored? (frequency of measurement or continuous) | Cost | Monitoring Agency |
|-------|------------------------------------|---|---|---|--------------------------------------|---------------------------------|
| | | | | unannounced | cost | |
| | Noise | At working site | Inspection noise levels (dB); equipment | During earth, blast and asphalt work. On complaint | Minimal additional construction cost | Ministry of Nature Protection |
| | Conservation of Eco resources | At working site | Inspection | When cutting and restoring used areas. | Minimal additional construction cost | ARD |
| | Communication and transportation | At working site | Inspection | During construction work | Minimal additional construction cost | ARD |
| | Accidents with hazardous goods | On site | Accident reports | When accident occur | Can cause high remedy costs | Ministry of Nature Protection |
| | Vehicle and pedestrian safety | At and near work site | Inspection on visibility and appropriateness | once per month in the evening | Minimal | Contractor; Supervisor engineer |

MCA-Armenia Program

Environmental Management Plan:

Rehabilitation of Bambakashat-Jrashen-Nor Artages 18

| Phase | What parameter is to be monitored? | Where is the parameter to be monitored? | How is the parameter to be monitored?/ type of monitoring equipment | When is the parameter to be monitored? (frequency of measurement or continuous) | Cost | Monitoring Agency |
|-------------|--|---|---|---|--------------------------------------|--|
| | Staff safety (protective equipment; organization of bypassing traffic) | At work site | Inspection | unannounced inspections during work | Minimal additional construction cost | Supervision Engineer, Regional Inspectorate of Environment and water |
| | Overall workers' camp site conditions | On the camp site during construction activities | Inspection | According to the existing regulations | Minimal additional construction cost | Supervision Engineer, Regional Inspectorate of Environment and water |
| • Operation | Accidents with hazardous goods | On site | Accident report | Immediately after accident | Can cause high remedy costs | ARD/ Ministry of Nature protection |
| | Maintenance of drainage system | On site | Inspection | When needed | Routine maintenance | ARD |

Note: The ESAOC will provide additional monitoring support during the construction period in support of MCA-Armenia. This may include environmental audits of specific conditions as requested by MCA-Armenia so as to be in compliance with MCC environmental requirements.

MCA-Armenia Program

Environmental Management Plan:

Annex C. Assessment forms 1 and 2 for the total section

Form 1

LOT I, Link 17 section 1

RURAL ROADS ENVIRONMENTAL CHECKLIST

Project Name/Location: Hoktember–Bambakashat–Jrashen–Nor Artages Date: 2/12 06

| For each environmental issue/effect place a cross (X) in one of the columns | | Positive Impact | | No Impact likely | Negative Impact | | More information needed | Comments |
|---|-------------------------------------|-----------------------|--------------------|------------------|-----------------------|--------------------|-------------------------|---|
| | | Very likely/ Major | Possible/ Minor | | Very likely/ Major | Possible/ Minor | | |
| Issue/Effect | | A | B | C | D | E | F | |
| Ecological | 1.1 Protected areas | | | X | | | | Rehabilitation of road surface and ditches |
| | 1.2 Fisheries, aquatic ecology | | | X | | | | - " - |
| | 1.3 Wetlands | | | X | | | | - " - |
| | 1.4 Forests | | | X | | | | - " - |
| | 1.5 Rare, endangered species | | | X | | | | - " - |
| | 1.6 Animal migration | | | X | | | | - " - |
| | 1.7 Natural Industry | | | X | | | | - " - |
| Physical | 2.1 Erosion and/or siltation | | (X) | | | | | Better drainage flat land |
| | 2.2 Local flooding | | (X) | | | | | New culverts and ditches |
| | 2.3 Stream channel regime changes | | | X | | | | No |
| | 2.4 Landslides | | | X | | | | Flat farm land |
| | 2.5 Dust/pollution | | (X) | | | X | | Mainly rural areas, better in villages |
| | 2.6 Noise | | (X) | | | X | | Mainly rural areas, better in villages |
| Socio-economic | 3.1 Population change | | (X) | | | X | | Better communication |
| | 3.2 Income & amenities | | (X) | | | X | | - " - |
| | 3.3 Taking of lands / trees / crops | | | X | | | | No realignment |
| | 3.4 Resettlement or relocation | | | X | | | | No resettlements , farmland |
| | 3.5 Gender | | (X) | | | X | | Better social contacts and possibilities to reach markets |
| | 3.6 Vulnerable groups | | (X) | | | X | | Better sidewalks in settlements |
| | 3.7 Regional effects | | (X) | | | X | | Better communications |
| | 3.8 Cultural Resources | | | X | | | | Not affected |
| | 3.9 Urbanizing Problems | | | X | | | | No such problems |
| | 3.10 Health | | (X) | | | X | | Better access to healthcare |
| | 3.11 Recreation | | | X | | | | No recreation area |
| h | | | | | | | | |

MCA-Armenia Program

Environmental Management Plan:

Rehabilitation of Bambakashat-Jrashen-Nor Artages 20

| | | | | | | | |
|---------------------------|--|-----|----|--|---|--|--|
| | | | | | | | |
| | | | | | | | |
| Cumulative Effects | | (X) | | | | | |
| <i>Number of crosses:</i> | | 11 | 14 | | 8 | | |

Name/Position of Assessor: Krister Åhsberg /Project manager (x) impact after mitigation

Project name: Feasibility Study and Design for the roads of the Rural Road Rehabilitation Project

Marz: Armavir District: Armavir LOT No: I Link No: 17, Hoktember – Bambakashat– Jrashen – Nor Artages

| Km | Location/Land use | Potential direct project encroachment/impact | | | | | | Observations | | | Remarks |
|---------------|---------------------|--|--------------------|-------|--------------------|----------|---------------------|------------------------------|---------------------|------------------|--|
| | | Protected area | Fisheries /streams | Trees | Cultural resources | Wetlands | Houses/ Cultivation | Erosion Siltation landslides | Nearby houses shops | Natural industry | |
| 2+206 - 3+300 | Village Bambakashat | | | | | | X | | X | | A wide and straight village road |
| 3+300- 4+600 | Open farm land | | | | | | | | | | Open flat landscape |
| 4+600 – 5+300 | Village Jrashen | | | | | | X | | X | | A wide straight village road without side walks |
| 5+300- 6+700 | Open farm land | | | X | | | | | | | Open flat landscape with some scattered bushes and small trees |
| 6+700- 7+810 | Village Nor Artages | | | | | | X | | X | | Village road |

Name/designation of Surveyor: **Krister Åhsberg/Project manager**

Date: 2/12 - 06

Remark: The only environmental impact from road rehabilitation will be cleaned ditches.

In the villages no taking of land is necessary.

MCA-Armenia Program

Environmental Management Plan:

Rehabilitation of Bambakashat-Jrashen-Nor Artages

Annex D. Sample environmentally and socially sound clauses for civil works contracts

Clause 1. Installation of work site

- The Construction Contractor shall submit the work site for inspection and shall define the facilities to be created
- The Construction Contractor shall limit disturbances to the environment for the site selected and for residents in the immediate vicinity, both in surface (clearing of vegetation, water flow, and waste storage and in depth (rupture or pollution of ground water).
- The Construction Contractor shall execute, upon work completion, all work necessary to restore the quasi-original conditions of the site. The supervising engineer/ ARD environmental specialist inspector shall write up a reference/report outlining the site reclamation prior to official delivery.

Clause 2. Preparation of supply quarry material

- The Construction Contractor shall preserve trees and other vegetation (as appropriate) during materials stockpiling.
- The Contractor shall remove and stockpile top soils from quarry sites for later use during the restoration of the sites.
- The Construction Contractor shall level stripped materials to facilitate water percolation and make natural grass planting possible.
- The Construction Contractor shall restore the natural water flow to its previous state.
- The Construction Contractor shall eliminate the damaged areas of the site by distributing and hiding massive blocks of rock.
- The Construction Contractor shall create runoff recovery ditches and conserve access ramps, if the quarry is declared fit for use as a watering point for livestock or residents.
- The Construction Contractor shall, upon work completion and at his own expense, restore the environment around the site. The supervising engineer/ ARD environmental specialist shall write up a reference certifying that such site restoration work has been completed.

Clause 3. Tree Planting

- The Construction Contractor shall plant trees (if envisaged by design) at locations defined by the supervising engineer/ ARD environmental specialist, provided the relevant protection (clay brick wall, fencing, etc.), supply the required water and if necessary replace dead trees.

Annex E. Accident Report Form

REHABILITATION OF BAMBAKASHAT-JRASHEN-NOR ARTAGES ROAD] Section KM 2+206 - KM 7+810

| | | |
|----|--|---|
| 1 | Date: | |
| 2 | Road/Link: | |
| 3 | Location: | |
| 4 | Construction Contractor/ Road manager: | |
| 5 | Marz (Region): | |
| 6 | Incident Type: | |
| 7 | Severity: | <input type="checkbox"/> High <input type="checkbox"/> Medium <input type="checkbox"/> Low |
| 8 | Reported By: | |
| 9 | Description of Incident Root Cause: | |
| 10 | Corrective Action Taken: | |
| 11 | Corrective Action to be Taken: | |
| 12 | Action Taken to Prevent Recurrence: | |
| 13 | Corrective Action Carried Out By: | |
| 14 | Close Out By: | |
| 15 | Close Out Date: | |
| 16 | Person Involved: | |
| 17 | Machine Involved: | |
| 18 | Contractor/Sub Contractor Involved: | |
| 19 | Third Party Involvement: | |
| 20 | Photo Reference – Attached: | <i>The photos with appropriate descriptions should be presented as an Attachment to the Accident Report</i> |

For ARD/MCA-Armenia use only

| | |
|------------------------------|--|
| <i>Date</i> | |
| <i>Received by:</i> | |
| <i>Decision/Action made:</i> | |

MCA-Armenia Program

Environmental Management Plan:

Annex F. Scheduling And Reporting Form

The sample Scheduling and Reporting Form in table format is presented below. Based on the format provided Construction Contractors shall develop a more detailed form covering their responsibilities for mitigation and monitoring and submit to MCA-Armenia for approval. Further the approved form should filled on quarterly basis and submitted to MCA-Armenia.

| | Year 1 | | | | Year 2 | | | |
|--|--------|-------|-------|-------|--------|-------|-------|-------|
| Activity | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 |
| <i>Mitigation Measures</i> a. Sediment control b. ----- c. etc. | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- |
| <i>Monitoring</i> a. ----- b. ----- c. etc | | | | | | | | |